

PROJECT

Harbor Point Medical Office — Building B  
PRJ-2026-0412 · Brightline Builders, Inc.  
2200 Harbor Point Blvd, Denver, CO 80216

MEETING

Weekly progress & coordination meeting #14  
— mechanical / plumbing  
Wednesday, September 2, 2026 · 7:30–8:20 AM ·  
Brightline job trailer  
Called by Marcus Reed, Brightline · Minutes by Dana  
Whitfield, Summit

RECORD

Meeting type                      Progress / OAC  
Minutes issued                      Sep 2, 2026  
Corrections due                      Sep 4, 2026  
Next meeting                      **Wed, Sep 9, 2026 · 7:30 AM**

ATTENDEES

| NAME            | COMPANY · ROLE                                 | PRESENT | EMAIL / PHONE              |
|-----------------|------------------------------------------------|---------|----------------------------|
| Marcus Reed     | Brightline Builders · Project Manager          | ✓       | (303) 555-0192             |
| Tom Okafor      | Brightline Builders · Superintendent           | ✓       | (303) 555-0193             |
| Dana Whitfield  | Summit Mechanical · Project Manager (minutes)  | ✓       | dana@summitmech.com        |
| Luis Herrera    | Summit Mechanical · Foreman                    | ✓       | (303) 555-0161             |
| Alison Park     | Kestrel Design Group · Architect               | ✓       | apark@kestreldg.com        |
| Ray Castellanos | Kestrel Design Group · MEP engineer (by phone) | ✓       | rcastellanos@kestreldg.com |
| Jordan Blake    | Peak Electric · Foreman                        | ✓       | (303) 555-0177             |
| Priya Natarajan | Summit Mechanical · Estimator                  | —       | priya@summitmech.com       |

AGENDA, DISCUSSION & ACTIONS

number items meeting.item (14.01); carried items keep their original number

| ITEM  | TOPIC                                   | DISCUSSION / DECISION                                                                                                                                                                  | ACTION                                        | OWNER          | DUE    | STATUS |
|-------|-----------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|----------------|--------|--------|
| 14.01 | Schedule status                         | Duct mains L2 at 65%, hydronic piping 55%. RTU-1 to RTU-4 set Aug 3–4, AHU-3 set Aug 11. Controls rough-in starts Sep 14 and depends on 23 09 23 Rev 1 (item 14.02).                   | Issue schedule Rev 2 with status as of Aug 31 | D. Whitfield   | Sep 3  | Open   |
| 12.03 | RFI-014 / AHU-3 condensate drain        | M-402 Rev. 2 issued Aug 28 adds a 2" condensate drain to the floor sink. Summit to price as CO-003; Brightline needs pricing before the Sep 14 owner meeting. Carried from meeting 12. | Submit CO-003 pricing with backup             | D. Whitfield   | Sep 14 | Open   |
| 14.02 | Submittal 23 09 23 Rev 1 — BMS controls | Resubmitted Aug 24 with revised sequences and points list. In review 9 days; Kestrel MEP to return by Sep 7 so controls rough-in holds Sep 14.                                         | Return reviewed submittal                     | R. Castellanos | Sep 7  | Open   |
| 14.03 | RTU power & disconnects                 | Peak Electric to complete disconnects and feeders at RTU-1 to RTU-4 by Sep 9. Summit startup with the manufacturer rep scheduled Sep 10–11.                                            | Complete RTU disconnects                      | J. Blake       | Sep 9  | Open   |
| 14.04 | Level 1 above-ceiling inspection        | Summit ready for above-ceiling inspection at grids A–D. Brightline to request the city inspection for Sep 8; drywall ceilings cannot start until it passes.                            | Schedule inspection                           | T. Okafor      | Sep 4  | Open   |
| 14.05 | Pay application #3 (August)             | Summit submitting pay app #3 on Sep 3 with the conditional waiver for #2. Brightline confirms the Sep 5 cutoff for the owner draw.                                                     | Submit pay app #3 + waiver                    | D. Whitfield   | Sep 3  | Open   |

AGENDA, DISCUSSION & ACTIONS (CONTINUED)

| ITEM  | TOPIC                                   | DISCUSSION / DECISION                                                                                                                                     | ACTION                       | OWNER        | DUE    | STATUS |
|-------|-----------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|--------------|--------|--------|
| 14.06 | Safety                                  | Crane-day debrief (Aug 3): no incidents; JSA and toolbox talk sign-in on file. Heat-illness plan (water, shade, rest breaks) continues through September. | None — record only           | L. Herrera   | —      | Closed |
| 13.02 | Owner-furnished water heater (CO-002)   | Delivered Aug 26; Summit completed connections Aug 28. Credit per CO-002 already applied. Item closed.                                                    | None                         | D. Whitfield | —      | Closed |
| 14.07 | RTU-2 curb flashing (CO-001 relocation) | Roofer to flash the relocated curb by Sep 4; Summit seals unit-to-curb after. Open penetration to be covered nightly until flashed.                       | Flash RTU-2 curb             | T. Okafor    | Sep 4  | Open   |
| 14.08 | Level 1 ceiling close-in                | Drywall starts L1 ceilings Sep 14 after the inspection. All Summit L1 above-ceiling work (hangers, insulation, labels) complete by Sep 11.                | Finish L1 above-ceiling work | L. Herrera   | Sep 11 | Open   |

OLD BUSINESS — items carried from earlier meetings and their status

Item 12.03 (RFI-014 / CO-003) carried — pricing due Sep 14. Item 13.02 (owner-furnished water heater) closed.

NEW BUSINESS — raised today, not yet an action item

Diffuser submittal 23 37 13 (sent Aug 21) needs to return by Sep 4 to hold the Sep 21 install on a 4-week lead. Brightline to confirm the Sep 5 owner-draw cutoff applies to all subs.

NEXT MEETING — DATE & TIME

Wed, Sep 9, 2026 · 7:30 AM

LOCATION

Brightline job trailer

DISTRIBUTION

All attendees · Brightline file · Summit project file

Record of the meeting

These minutes are the record of the meeting. Corrections must be received in writing by the corrections-due date above; otherwise the minutes stand as issued.

Prepared by · Summit Mechanical Contractors

Reviewed by · Brightline Builders, Inc.

SIGNATURE

Dana Whitfield, Project Manager

PRINTED NAME AND TITLE

09/02/2026

DATE

SIGNATURE

Marcus Reed, Project Manager

PRINTED NAME AND TITLE

09/02/2026

DATE

Minutes record decisions and actions, not a transcript. A decision recorded here does not change the contract by itself — scope, price or time changes still need a signed change order, and a question about the documents still needs an RFI. General-purpose form, not legal advice.