

PROJECT

Harbor Point Medical Office — Building B
PRJ-2026-0412 · Brightline Builders, Inc.
2200 Harbor Point Blvd, Denver, CO 80216

MEETING

Weekly progress & coordination meeting #14
— mechanical / plumbing
Wednesday, September 2, 2026 · 7:30–8:20 AM ·
Brightline job trailer
Called by Marcus Reed, Brightline · Minutes by Dana
Whitfield, Summit

RECORD

Meeting type Progress / OAC
Minutes issued Sep 2, 2026
Corrections due Sep 4, 2026
Next meeting **Wed, Sep 9, 2026 · 7:30 AM**

ATTENDEES

NAME	COMPANY · ROLE	PRESENT	EMAIL / PHONE
Marcus Reed	Brightline Builders · Project Manager	✓	(303) 555-0192
Tom Okafor	Brightline Builders · Superintendent	✓	(303) 555-0193
Dana Whitfield	Summit Mechanical · Project Manager (minutes)	✓	dana@summitmech.com
Luis Herrera	Summit Mechanical · Foreman	✓	(303) 555-0161
Alison Park	Kestrel Design Group · Architect	✓	apark@kestrelldg.com
Ray Castellanos	Kestrel Design Group · MEP engineer (by phone)	✓	rcastellanos@kestrelldg.com
Jordan Blake	Peak Electric · Foreman	✓	(303) 555-0177
Priya Natarajan	Summit Mechanical · Estimator	—	priya@summitmech.com

AGENDA, DISCUSSION & ACTIONS

number items meeting.item (14.01); carried items keep their original number

ITEM	TOPIC	DISCUSSION / DECISION	ACTION	OWNER	DUE	STATUS
14.01	Schedule status	Duct mains L2 at 65%, hydronic piping 55%. RTU-1 to RTU-4 set Aug 3–4, AHU-3 set Aug 11. Controls rough-in starts Sep 14 and depends on 23 09 23 Rev 1 (item 14.02).	Issue schedule Rev 2 with status as of Aug 31	D. Whitfield	Sep 3	Open
12.03	RFI-014 / AHU-3 condensate drain	M-402 Rev. 2 issued Aug 28 adds a 2" condensate drain to the floor sink. Summit to price as CO-003; Brightline needs pricing before the Sep 14 owner meeting. Carried from meeting 12.	Submit CO-003 pricing with backup	D. Whitfield	Sep 14	Open
14.02	Submittal 23 09 23 Rev 1 — BMS controls	Resubmitted Aug 24 with revised sequences and points list. In review 9 days; Kestrel MEP to return by Sep 7 so controls rough-in holds Sep 14.	Return reviewed submittal	R. Castellanos	Sep 7	Open
14.03	RTU power & disconnects	Peak Electric to complete disconnects and feeders at RTU-1 to RTU-4 by Sep 9. Summit startup with the manufacturer rep scheduled Sep 10–11.	Complete RTU disconnects	J. Blake	Sep 9	Open
14.04	Level 1 above-ceiling inspection	Summit ready for above-ceiling inspection at grids A–D. Brightline to request the city inspection for Sep 8; drywall ceilings cannot start until it passes.	Schedule inspection	T. Okafor	Sep 4	Open
14.05	Pay application #3 (August)	Summit submitting pay app #3 on Sep 3 with the conditional waiver for #2. Brightline confirms the Sep 5 cutoff for the owner draw.	Submit pay app #3 + waiver	D. Whitfield	Sep 3	Open

AGENDA, DISCUSSION & ACTIONS (CONTINUED)

ITEM	TOPIC	DISCUSSION / DECISION	ACTION	OWNER	DUE	STATUS
14.06	Safety	Crane-day debrief (Aug 3): no incidents; JSA and toolbox talk sign-in on file. Heat-illness plan (water, shade, rest breaks) continues through September.	None — record only	L. Herrera	—	Closed
13.02	Owner-furnished water heater (CO-002)	Delivered Aug 26; Summit completed connections Aug 28. Credit per CO-002 already applied. Item closed.	None	D. Whitfield	—	Closed
14.07	RTU-2 curb flashing (CO-001 relocation)	Roofer to flash the relocated curb by Sep 4; Summit seals unit-to-curb after. Open penetration to be covered nightly until flashed.	Flash RTU-2 curb	T. Okafor	Sep 4	Open
14.08	Level 1 ceiling close-in	Drywall starts L1 ceilings Sep 14 after the inspection. All Summit L1 above-ceiling work (hangers, insulation, labels) complete by Sep 11.	Finish L1 above-ceiling work	L. Herrera	Sep 11	Open

OLD BUSINESS — items carried from earlier meetings and their status

Item 12.03 (RFI-014 / CO-003) carried — pricing due Sep 14. Item 13.02 (owner-furnished water heater) closed.

NEW BUSINESS — raised today, not yet an action item

Diffuser submittal 23 37 13 (sent Aug 21) needs to return by Sep 4 to hold the Sep 21 install on a 4-week lead. Brightline to confirm the Sep 5 owner-draw cutoff applies to all subs.

NEXT MEETING — DATE & TIME

Wed, Sep 9, 2026 · 7:30 AM

LOCATION

Brightline job trailer

DISTRIBUTION

All attendees · Brightline file · Summit project file

Record of the meeting

These minutes are the record of the meeting. Corrections must be received in writing by the corrections-due date above; otherwise the minutes stand as issued.

Prepared by · Summit Mechanical Contractors

Reviewed by · Brightline Builders, Inc.

SIGNATURE

Dana Whitfield, Project Manager

PRINTED NAME AND TITLE

09/02/2026

DATE

SIGNATURE

Marcus Reed, Project Manager

PRINTED NAME AND TITLE

09/02/2026

DATE

Minutes record decisions and actions, not a transcript. A decision recorded here does not change the contract by itself — scope, price or time changes still need a signed change order, and a question about the documents still needs an RFI. General-purpose form, not legal advice.