

Summit Mechanical Contractors

4120 Industrial Way, Suite 200, Denver, CO 80216
(303) 555-0148 · office@summitmech.com · Lic. C-2214-MC

Construction schedule

Rev 2 · September 3, 2026

PROJECT

Harbor Point Medical Office — Building B

PRJ - 2026-0412

2200 Harbor Point Blvd, Denver, CO 80216

PREPARED FOR

Brightline Builders, Inc.

Attn: Marcus Reed, Project Manager · (303) 555-0192

Prepared by Dana Whitfield, Project Manager

KEY DATES

Contract start

Substantial completion

Status date

Days per column

June 1, 2026

November 18, 2026

Aug 31, 2026

14 (two weeks)

#	PHASE	TASK	START	DUR (WD)	END	% DONE	PRED	OWNER / CREW	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
									Jun 1	Jun 15	Jun 29	Jul 13	Jul 27	Aug 10	Aug 24	Sep 7	Sep 21	Oct 5	Oct 19	Nov 2	Nov 16	Nov 30	Dec 14	Dec 28
1	MOBILIZATION	Mobilize, temp facilities & layout	Jun 1	3	Jun 3	100%		L. Herrera																
2		Submittals: RTUs, fixtures, duct shops	Jun 1	15	Jun 19	100%		D. Whitfield																
3	UNDERGROUND	Underground sanitary & storm	Jun 4	15	Jun 24	100%	1	Crew A																
4		Underground inspection & backfill	Jun 25	3	Jun 29	100%	3	Crew A																
5	ROUGH-IN	Domestic water rough-in, Level 1	Jun 30	15	Jul 20	100%	4	Crew A																
6		Sanitary waste & vent rough-in, Level 1	Jun 30	20	Jul 27	100%	4	Crew B																
7		Water & waste rough-in, Level 2	Jul 28	20	Aug 24	100%	6	Crew B																
8	HVAC EQUIPMENT	RTU curbs & roof coord. (CO-001 RTU-2)	Jul 6	5	Jul 10	100%	2	Sheet metal																
9		Crane day: set RTU-1 to RTU-4	Aug 3	2	Aug 4	100%	8	Sheet metal																
10		Set AHU-3 & mech room equipment	Aug 5	5	Aug 11	100%	9	Sheet metal																
11	DUCTWORK	Duct mains & risers, Level 1	Jul 13	20	Aug 7	100%	2	Sheet metal																
12		Duct mains & branches, Level 2	Aug 10	25	Sep 11	65%	11	Sheet metal																
13		Diffusers, grilles & dampers	Sep 21	15	Oct 9	0%	12	Sheet metal																
14	PIPING	Refrigerant piping to RTUs	Aug 10	10	Aug 21	100%	9	Crew B																
15		Hydronic piping, AHU-3 & reheat coils	Aug 17	20	Sep 11	55%	10	Crew B																
16	CONTROLS	Controls rough-in & wiring	Sep 14	15	Oct 2	0%	12	BMS sub																
17		BMS integration & point-to-point	Oct 12	15	Oct 30	0%	16	BMS sub																
18	INSULATION	Duct insulation	Sep 14	15	Oct 2	0%	12	Insulation sub																
19		Pipe insulation	Sep 21	15	Oct 9	0%	15	Insulation sub																
20	FIXTURES	Plumbing fixtures & trim	Oct 5	15	Oct 23	0%	7	Crew A																
21	TEST & BALANCE	Testing, air & water balancing	Nov 2	10	Nov 13	0%	17	TAB agency																
22		Commissioning & owner training	Nov 16	3	Nov 18	0%	21	D. Whitfield																
23	CLOSEOUT	Punch list, O&M manuals, closeout	Nov 9	8	Nov 18	0%	20	L. Herrera																

Planned Complete (bar shaded to % done) Status date Dur = workdays (weekends excluded). Pred = task # that must finish first. Write the start date of each column in the header — weekly for a 4-month job, every 2 weeks for 8 months.

Planning document, not a contract schedule. Contract time, milestone dates and notice requirements come from your subcontract — update this schedule when a change order adjusts them, and record delays in your daily report the day they happen.