

Summit Mechanical Contractors

4120 Industrial Way, Suite 200, Denver, CO 80216
(303) 555-0148 · office@summitmech.com · Lic. C-2214-MC

Request for information

RFI-014 · August 24, 2026

PROJECT

Harbor Point Medical Office — Building B
PRJ-2026-0412
2200 Harbor Point Blvd, Denver, CO 80216

TO (ARCHITECT / ENGINEER / GC)

Kestrel Design Group · Alison Park, Architect
Architect of record
via Brightline Builders — Marcus Reed, Project Manager

RFI

Date submitted August 24, 2026
Response required by August 31, 2026
Spec section 23 05 00 · para. 3.4.B
Drawing / detail M-402 · P-201
Discipline Mechanical / plumbing

SUBJECT — one question per RFI

AHU-3 condensate drain — no drain or point of discharge shown on M-402

FROM (CONTRACTOR · NAME, TITLE)

Summit Mechanical — Dana Whitfield, PM

INFORMATION REQUESTED — state the question; cite the drawing, detail, spec paragraph or field condition — one question per RFI

M-402 (Level 2 mechanical plan) locates AHU-3 in Mechanical Room 214 but shows no condensate drain line or point of discharge. P-201 shows floor sink FS-2 in Room 214 approximately 32 ft from the unit, at the opposite end of the room. Spec 23 05 00 para. 3.4.B requires condensate piped to an approved receptor with a trap per the manufacturer.
Please confirm: (1) the point of discharge for AHU-3 condensate, and (2) the routing and pipe material, given the 2" coil connection on the approved submittal (23 74 13-02).

CONTRACTOR'S SUGGESTED ANSWER — a proposed reading gets a faster yes / no than an open question

Route a 2" Type L copper condensate drain from the AHU-3 coil connection, trapped per the manufacturer's detail, along the north wall of Room 214 and core-drilled through the slab to discharge at FS-2 per P-201. Copper in lieu of PVC given proximity to the reheat coil. Summit will price the added drain as a change order if this routing is accepted.

COST IMPACT IF UNANSWERED

☐ None ☐ Possible ☒ Likely

SCHEDULE IMPACT

☐ None ☒ Possible ☐ Likely

WORK ON HOLD?

☐ Yes ☒ No AHU-3 set proceeds; final drain piping on hold

RESPONSE

architect / engineer / GC — an RFI response is not a change order

ANSWER — if the answer changes scope, cost or time, say so — a change order follows

Confirmed. Route per the contractor's suggested routing. Revised M-402 Rev. 2 issued 9/2/2026 adds the 2" condensate drain and slab penetration detail 6/M-402. Contractor to submit pricing as a change order; no adjustment to contract time is accepted by this response.

RESPONDED BY (NAME, TITLE, FIRM)

Alison Park, Architect — Kestrel Design Group

DATE

September 2, 2026

DISTRIBUTION

Brightline (M. Reed) · Summit (D. Whitfield) · project file

THIS RESPONSE IS

☐ Clarification only — no change to contract ☒ Change — price and time by change order ☐ Rejected — proceed per contract documents

Submitted by · Summit Mechanical Contractors

Response by · Kestrel Design Group

SIGNATURE

Dana Whitfield, Project Manager

08/24/2026

PRINTED NAME AND TITLE

DATE

SIGNATURE

Alison Park, Principal Architect

09/02/2026

PRINTED NAME AND TITLE

DATE

General-purpose form, not legal advice. An RFI documents a question and its answer; it does not change the contract sum or time. If the response adds, deletes or revises work, issue a change order and attach this RFI as backup. Do not proceed on an assumption — get the answer in writing.