

Summit Mechanical Contractors

4120 Industrial Way, Suite 200, Denver, CO 80216
(303) 555-0148 · office@summitmech.com · Lic. C-2214-MC

Work order

WO-0187 · September 9, 2026

CUSTOMER / BILL TO	JOB SITE / LOCATION	WORK ORDER
Brightline Builders, Inc. 1550 Wewatta St, Denver, CO 80202 Attn: Marcus Reed, Project Manager · (303) 555-0192	Harbor Point Medical Office — Building B 2200 Harbor Point Blvd, Denver, CO 80216 Level 1, Server Room 118 · contact: Tom Okafor, Super · (303) 555-0192	Date issued Requested by Due by Assigned to PO / reference
		September 9, 2026 Marcus Reed, Brightline September 11, 2026 Sam Pruitt (lead) · Andre Kim FD-07

PRIORITY	BILL AS
☐ Routine ☒ Urgent ☐ Emergency	☒ Contract extra (change order) ☐ T&M ☐ Service call ☐ Warranty — no charge

DESCRIPTION OF WORK REQUESTED — what, where, why — and the directive, email or call that authorized it

Provide temporary conditioned air to Level 1 Server Room 118 for the owner's early network-equipment install (before permanent RTU-1 startup). Set one 5-ton portable spot cooler, run 8" flex exhaust to the ceiling plenum above corridor 1B, connect condensate pump to floor sink FS-1, and verify 68°F supply. Remove after RTU-1 startup (est. Oct 15).

TECHNICIAN	DATE	LABOR — CLASSIFICATION · WORK DONE	HOURS	RATE	AMOUNT	
Sam Pruitt	9/10	Sheet metal journeyman — set unit, duct exhaust	6.0	\$92.00	\$552.00	
Andre Kim	9/10	Apprentice — condensate pump, tie-in, testing	6.0	\$58.00	\$348.00	
MATERIALS & PARTS			QTY	UNIT	UNIT COST	AMOUNT
8" insulated flex duct, 25 ft			2	EA	\$48.00	\$96.00
Condensate pump, 1/30 hp, with 20 ft tubing			1	EA	\$135.00	\$135.00
Duct tape, clamps, hanger strap			1	LS	\$42.00	\$42.00
EQUIPMENT / RENTALS / SUBCONTRACT			QTY	UNIT	RATE	AMOUNT
Portable spot cooler, 5-ton — monthly rental			1	MO	\$795.00	\$795.00

COMPLETION NOTES — what was done, tested how, anything left open, follow-up

Completed 9/10. Spot cooler set in Room 118, exhaust ducted to plenum above corridor 1B, condensate pump to FS-1, unit tested at 68°F supply with owner IT lead present. Rental starts 9/10; remove after RTU-1 startup. To be billed as CO-004 on the next pay application.

DATE COMPLETED	STATUS — open · in progress · complete · billed	Labor	\$900.00
09/10/2026	Complete — bill as CO-004	Materials & parts	\$273.00
		Equipment / rentals	\$795.00
		Subtotal	\$1,968.00
		Overhead & profit (15%)	\$295.20
		Sales tax on materials (8.81%)	\$24.05
		Work order total	\$2,287.25

Sign-off
The technician certifies the work above was performed as described. The customer or GC representative accepts the work as complete and authorizes billing on the terms indicated.

Work performed by · Summit Mechanical Contractors	Accepted by · Brightline Builders, Inc.
SIGNATURE	SIGNATURE
Sam Pruitt, Sheet Metal Journeyman	Marcus Reed, Project Manager
09/10/2026	09/10/2026
PRINTED NAME AND TITLE	DATE
PRINTED NAME AND TITLE	DATE

General-purpose form, not legal advice. A work order authorizes and records a job; on a contract project, work outside the original scope still needs a signed change order before it is billable — attach this work order as backup. Rates and markup follow your contract or rate sheet.