

PROJECT	REPORT	WEATHER
Harbor Point Medical Office — Building B PRJ-2026-0412 2200 Harbor Point Blvd, Denver, CO 80216 GC: Brightline Builders, Inc. · Super: Tom Okafor	Date Report no. Contract day Prepared by	Tuesday, Aug 18, 2026 056 Day 79 of 171 Luis Herrera, Foreman
		AM · temp / conditions PM · temp / conditions Wind · precipitation Weather delay (hrs · impact)
		64°F · Clear 88°F · Partly cloudy 8 mph W · 0.00 in None (0.0 hrs)

#	CREW ON SITE · NAME	COMPANY · TRADE	HOURS	AREA / TASK ASSIGNED
1	Luis Herrera	Summit · Foreman	8.0	Roof — crane pick; Level 2
2	Javier Soto	Summit · Journeyman plumber	8.0	L2 sanitary waste & vent, Suites 212–214
3	Mike Delgado	Summit · Journeyman plumber	8.0	L2 domestic water, Suites 210–214
4	Andre Kim	Summit · Apprentice plumber	8.0	L2 hangers & inserts
5	Sam Pruitt	Summit · Sheet metal journeyman	8.0	Roof — RTU-2 / RTU-3 set, curb flashing
6	Casey Nguyen	Summit · Sheet metal apprentice	8.0	Corridor 2C trunk duct
Total crew hours		6 on site	48.0	

EQUIPMENT ON SITE	OWN / RENT	HRS	IDLE · WHY	QTY	MATERIALS DELIVERED	VENDOR · TICKET	STORED AT
90-ton crane — Peak Crane (sub)	Rented	4.5	—	300 LF	2" Type L copper, hard drawn	Ferguson 4471822	L2 cage
Boom lift, 45 ft articulating	Rented	8.0	—	24 pcs	Rect. duct 26 ga, 24×12 / 18×10	Ductworks 20887	East laydown
Scissor lift, 19 ft (2)	Owned	8.0	—	2 ea	RTU-2 & RTU-3 (subm. 23 74 13-02)	Carrier SO 5518-2	On curbs, roof
Threader, press tool, hand tools	Owned	8.0	—				

WORK PERFORMED — what was installed or completed, by building / floor / room / gridline — and what was planned but could not be done, and why

Roof: set RTU-2 and RTU-3 on curbs with 90-ton crane, 7:00–11:30 AM (Peak Crane). Units shimmed, leveled, bolted and tied down; curb flashing complete on RTU-2, RTU-3 flashing tomorrow. Level 2: 2" domestic water rough-in Suites 210–214 complete (approx. 140 LF); sanitary waste & vent rough-in Suites 212–214 (gridlines C–E), ready for pressure test Aug 19. Corridor 2C: main supply trunk hung gridlines C–F, 26 ga, approx. 60 LF.

DELAYS, DISRUPTIONS & ISSUES — cause, who, times, impact — facts, not opinions

Roof drain at RTU-3 conflicts with curb per A-501 — RFI-016 issued to Brightline 3:15 PM. Sprinkler main not yet in corridor 2C; trunk duct hung, no time lost today. Coordinate by Aug 20.

VISITORS & INSPECTIONS — who, affiliation, result (pass / fail / partial)

T. Okafor (Brightline super) on roof for crane pick 7:00–11:30. City rough plumbing inspection, Suites 210–211: PASSED (R. Alvarez, 1:30 PM). A. Park (Kestrel Design Group) walked Level 2 at 2:00 PM.

SAFETY & INCIDENTS — toolbox talk, hazards, incidents or near-misses ("None" if none)

Toolbox talk 6:45 AM — crane signals & suspended loads, 8 attended. Pick zone barricaded, tag lines used. No incidents or near-misses.

PHOTOS

12

PHOTO FILE REFS / FOLDER

DR056-01...12 · RTU sets, curb flashing, Suite 212

Certification

Filed the same day by the person who was on site. The foreman certifies this is an accurate record of the day; the project manager or superintendent reviews it.

Prepared by · foreman / site lead

Reviewed by · project manager / superintendent

SIGNATURE

Luis Herrera, Foreman

PRINTED NAME AND TITLE

08/18/2026

DATE

SIGNATURE

Dana Whitfield, Project Manager

PRINTED NAME AND TITLE

08/19/2026

DATE

One report per site per day, filed before the crew leaves. Daily reports are contemporaneous evidence in delay claims and payment disputes — keep them factual, specific and consistent, with timestamped photos.