

PROJECT	PUNCH WALK	STATUS
Harbor Point Medical Office — Building B PRJ-2026-0412 · Brightline Builders, Inc. 2200 Harbor Point Blvd, Denver, CO 80216	Levels 1 & 2 and roof — mechanical & plumbing scope Conducted by Tom Okafor, Brightline · Alison Park, Kestrel Design Group Prepared by Luis Herrera, Foreman	List no. / walk date Items on list Open Ready for review Complete
		PL-02 · November 5, 2026 12 4 3 5

#	LOCATION / ROOM	ITEM — WHAT IS WRONG AND WHAT FIXES IT	TRADE / RESPONSIBLE	PRIORITY	STATUS	NOTED	DUE	COMPLETED	VERIFIED BY
1	L1 · Exam 104	Diffuser D-12 not aligned with ceiling grid; reset and re-seal	Sheet metal	Med	Complete	11/05	11/13	11/06	T. Okafor
2	L1 · Corridor 100	Fire-caulk missing at 4" waste penetration above ceiling, grid B-4	Plumbing	High	Complete	11/05	11/09	11/06	T. Okafor
3	L1 · Restroom 108	Lavatory L-2 faucet loose; tighten mounting nuts and re-seal deck	Plumbing	Low	Complete	11/05	11/13	11/09	T. Okafor
4	L1 · Mech room 115	Label hydronic piping and valve tags per spec 23 05 53	Piping	Med	Ready for Review	11/05	11/13	11/11	
5	L2 · Exam 210	Thermostat T-210 reads 4°F high; recalibrate and verify against reference	Controls	Med	Open	11/05	11/13		
6	L2 · Corridor 200	Duct insulation torn at VAV-2-3; repair and restore vapor barrier	Insulation	Low	Complete	11/05	11/13	11/10	T. Okafor
7	L2 · Procedure 214	Return grille RG-14 rattles at high speed; add gasket and re-secure	Sheet metal	Low	Open	11/05	11/13		
8	Roof · RTU-2	Condensate trap missing; install per detail 3 / M-501 and prime	Piping	High	Ready for Review	11/05	11/09	11/09	
9	Roof · RTU-4	Seal curb-to-unit flashing at NW corner; water test	Sheet metal	High	Complete	11/05	11/09	11/06	T. Okafor
10	L2 · Restroom 208	Water closet WC-4 runs; replace flush valve diaphragm	Plumbing	Med	Open	11/05	11/13		
11	L1 · Mech room 115	AHU-3 condensate drain (CO-003): add cleanout and label per M-402 Rev. 2	Piping	Med	Ready for Review	11/05	11/13	11/11	
12	L2 · Above ceiling D-7	Hanger missing on 6" duct run; add support at 8 ft o.c.	Sheet metal	High	Open	11/05	11/09		

Priority: High = safety, water or weather exposure, or blocks another trade · Med = must close before final · Low = cosmetic. Status: Open → Ready for Review (fixed, awaiting verification) → Complete (verified by the GC, owner or architect).

Sign-off — an item is Complete only when the verifier initials it; the list is closed when every item shows Complete

Contractor · Summit Mechanical Contractors	Verified for GC / owner · Brightline Builders, Inc.
SIGNATURE Luis Herrera, Foreman PRINTED NAME AND TITLE	SIGNATURE Tom Okafor, Superintendent PRINTED NAME AND TITLE
11/12/2026 DATE	DATE

General-purpose form, not legal advice. Your contract defines substantial completion, who prepares the punch list and how long you have to close it — follow those terms. Keep the verified list with your certificate of substantial completion and final pay application.