

PROJECT	CONTRACT / PREPARED BY	STATUS
Harbor Point Medical Office — Building B	Subcontract SC-0412-M · Div. 22 & 23	Status date · review periodSep 3, 2026 · 14 days
PRJ-2026-0412 · Brightline Builders, Inc.	Reviewer: Kestrel Design Group · Alison Park, Architect	Not submitted2
2200 Harbor Point Blvd, Denver, CO 80216	Prepared by Dana Whitfield, Project Manager	Submitted (in review)3
		Approved / as noted6
		Revise / rejected2

#	SPEC SECTION	DESCRIPTION	TYPE	REV	SUBMITTED	RETURNED	DAYS IN REVIEW	STATUS	REVIEWER	NEED ON SITE	LEAD (DAYS)	SUBMIT BY
1	23 74 13	Packaged rooftop units RTU-1 to RTU-4 — product data & performance	Product Data	0	Jun 5	Jun 19	14	Approved as Noted	Kestrel · A. Park	Aug 3	42	Jun 8
2	23 31 13	Ductwork shop drawings — Level 1 mains & risers	Shop Drawings	0	Jun 8	Jun 24	16	Revise and Resubmit	Kestrel · A. Park	Jul 13	14	Jun 15
3	23 31 13	Ductwork shop drawings — Level 1 mains & risers	Shop Drawings	1	Jun 29	Jul 8	9	Approved	Kestrel · A. Park	Jul 13	14	Jun 15
4	22 42 00	Plumbing fixtures & trim schedule	Product Data	0	Jun 10	Jun 26	16	Approved as Noted	Kestrel · A. Park	Oct 5	56	Jul 27
5	23 73 13	AHU-3 indoor air-handling unit	Product Data	0	Jun 12	Jul 1	19	Approved	Kestrel · A. Park	Aug 5	35	Jun 17
6	23 09 23	BMS controls — sequences, points list, wiring diagrams	Shop Drawings	0	Jul 20	Aug 12	23	Revise and Resubmit	Kestrel · MEP eng.	Sep 14	21	Aug 10
7	23 09 23	BMS controls — sequences, points list, wiring diagrams	Shop Drawings	1	Aug 24		10	Submitted	Kestrel · MEP eng.	Sep 14	21	Aug 10
8	23 07 13	Duct insulation — product data	Product Data	0	Jul 15	Jul 29	14	Approved	Kestrel · A. Park	Sep 14	14	Aug 17
9	22 07 19	Pipe insulation — product data	Product Data	0	Jul 15	Jul 29	14	Approved	Kestrel · A. Park	Sep 21	14	Aug 24
10	23 05 53	Pipe & valve identification — label samples	Samples	0	Aug 18		16	Submitted	Kestrel · A. Park	Oct 5	21	Aug 31
11	23 37 13	Diffusers, registers & grilles — product data	Product Data	0	Aug 21		13	Submitted	Kestrel · A. Park	Sep 21	28	Aug 10
12	23 05 93	TAB agency qualifications & test plan	Certificates	0				Not Submitted	Kestrel · MEP eng.	Nov 2	—	Oct 19
13	23 08 00	Commissioning plan & checklists	Product Data	0				Not Submitted	Kestrel · MEP eng.	Nov 16	—	Nov 2

Submit by = need-on-site date – lead time – review period. One row per submittal and a new row for each revision. Status: Not Submitted → Submitted → Approved / Approved as Noted (install to the markups) / Revise and Resubmit / Rejected. Days in review counts from the submitted date to the returned date, or to the status date while it sits with the reviewer.

General-purpose form, not legal advice. Your specification (usually Division 01 — Submittal Procedures) sets the numbering, the review period, resubmittal rules and what a reviewer stamp does and does not approve. Follow it, and keep the returned copy with the transmittal.

TO	PROJECT	SUBMITTAL
Brightline Builders, Inc. 1550 Wewatta St, Denver, CO 80202 Attn: Marcus Reed, Project Manager · (303) 555-0192	Harbor Point Medical Office — Building B PRJ - 2026 - 0412 2200 Harbor Point Blvd, Denver, CO 80216	Submittal no. 23 37 13-01 Revision 0 Date sent Aug 21, 2026 Return requested by Sep 4, 2026

SPECIFICATION SECTION	SENT VIA — upload to gc portal / email / hand delivered / courier
23 37 13 — Diffusers, Registers and Grilles	Upload to GC portal

ACTION REQUESTED

☒ For review and approval ☐ For information ☐ Resubmittal ☐ For record / closeout

WE ARE SENDING

☒ Product data ☐ Shop drawings ☒ Samples ☐ Mock-up ☐ Calculations ☐ Certificates ☐ O&M / closeout

#	COPIES	DESCRIPTION OF ITEM	SPEC SECTION	TYPE	REV
1	1 PDF	Ceiling diffusers — 24×24 modular plaque, neck sizes per schedule	23 37 13	Product Data	0
2	1 PDF	Return & exhaust grilles, sidewall registers, opposed-blade dampers	23 37 13	Product Data	0
3	1 PDF	Finish schedule & manufacturer color chart	23 37 13	Samples	0

CONTRACTOR REVIEW

☒ Reviewed for conformance with the contract documents ☒ Field dimensions verified / coordinated ☐ Deviations from the specification are listed in remarks

REMARKS — why it matters to the schedule, deviations, what you need back and when

Reviewed for conformance with the contract documents. Neck sizes and locations coordinated with reflected ceiling plans A-601 and A-602; no deviations. Units are on a 4-week lead and are required on site September 21 — please return by September 4 to hold the schedule.

REVIEWER ACTION (FOR THE REVIEWER) — stamp, action taken, date returned, comments

Transmitted

Submitted by · Summit Mechanical Contractors	Received by · Brightline Builders, Inc.
--	---

SIGNATURE	SIGNATURE
Dana Whitfield, Project Manager	Marcus Reed, Project Manager
08/21/2026	08/21/2026
PRINTED NAME AND TITLE	PRINTED NAME AND TITLE
DATE	DATE

A reviewer's approval does not relieve the contractor of responsibility for dimensions, quantities, fabrication, coordination with other trades or compliance with the contract documents unless the deviation was specifically called out and accepted in writing. General-purpose form, not legal advice.