

Job safety analysis

JSA-014 · August 3, 2026 · one JSA per task, reviewed with the crew before work starts

Summit Mechanical Contractors

4120 Industrial Way, Suite 200, Denver, CO 80216
(303) 555-0148 · office@summitmech.com · Lic. C-2214-MC

JOB / TASK

Crane lift and set of RTU-1 to RTU-4 on the Building B roof

Roof, Building B (east side) · crane pad in the north parking lot
Monday, August 3, 2026 · 6:30 AM pre-lift meeting · lift window 7:00 AM–1:00 PM

PROJECT

Harbor Point Medical Office — Building B

PRJ-2026-0412 · Brightline Builders, Inc.
2200 Harbor Point Blvd, Denver, CO 80216

PEOPLE

JSA no. · date
Prepared by
Reviewed by
Crew size

JSA-014 · Aug 3, 2026
Luis Herrera, Foreman (competent person)
Tom Okafor, Superintendent, Brightline
6 + crane operator

REQUIRED PPE

☒ Hard hat

☒ Safety glasses

☒ Gloves

☒ Hi-vis vest

☒ Steel-toe boots

☐ Hearing protection

☒ Fall-arrest harness

☐ Face shield

☐ Respirator

PERMITS AND PRE-TASK CHECKS

☐ Hot work permit

☐ Confined space

☐ Lockout / tagout

☒ Crane lift plan

☒ Utility locate / overhead lines

☒ Weather checked

☒ Rescue plan

☒ Emergency numbers posted

STEP	TASK STEP — WHAT IS DONE, IN ORDER	POTENTIAL HAZARDS — WHAT CAN HURT SOMEONE	CONTROLS / SAFE PRACTICES — HOW THE HAZARD IS ELIMINATED OR REDUCED	RESPONSIBLE
1	Pre-lift meeting and crane setup	Unstable ground at outriggers; overhead power lines; people inside the swing radius	Outrigger mats on the inspected pad; 20 ft clearance from lines verified; swing radius barricaded and posted; load chart and lift plan reviewed with the operator; one signal person named	Crane operator · L. Herrera
2	Roof access and edge protection	Falls from the roof edge and through curb openings; ladder falls	Harness tied off to certified anchors within 6 ft of the edge; warning line at 15 ft; open curbs covered and marked; ladder secured, three-point contact	Crew A
3	Rigging each RTU	Rigging failure; pinch points; load shifting when tensioned	Rated slings and spreader bar inspected before each pick; rig only to manufacturer lift points; tag lines both ends; hands clear as the load tensions	M. Santos (rigger)
4	Lift and swing to the roof	Suspended load; wind gusts; struck-by	Nobody under the load; stop work above 20 mph or the operator's limit; radio between operator and signal person; exclusion zones on the ground and roof	D. Cole (signal)
5	Landing the unit on the curb	Crush and pinch at the curb; load swing; fall at the edge	Guide with tag lines only; no hands under the unit; set on the curb gasket and align before releasing tension; crew tied off	Crew A
6	Unhook and secure the unit	Rigging snag; dropped tools; roof-edge fall	Release rigging only after the unit is seated and fastened; tool lanyards; stay 6 ft from the edge or tied off	M. Santos (rigger)
7	Demobilize crane and close out	Crane travel; trip hazards from mats and rigging; heat stress	Spotter for crane travel; remove mats and barricades; water and shade break every hour per the heat plan; debrief and sign off	Crane operator · L. Herrera

CREW SIGN-OFF

I took part in this JSA, understand the hazards and controls, and will stop work if conditions change

CREW MEMBER (PRINT)	SIGNATURE	DATE	CREW MEMBER (PRINT)	SIGNATURE	DATE
Luis Herrera		08/03/2026	Jake Lindqvist		08/03/2026
Miguel Santos		08/03/2026	Rosa Delgado		08/03/2026
Derek Cole		08/03/2026	Wes Tanner — Front Range Crane		08/03/2026
Aaron Pham		08/03/2026			

PREPARED BY — SIGNATURE

DATE

08/03/2026

REVIEWED BY (SUPERVISOR / SAFETY) — SIGNATURE

DATE

08/03/2026

REVISED (DATE / REASON)

General-purpose form, not legal or safety-engineering advice. A JSA supports, and does not replace, the hazard assessment, training and written programs your jurisdiction and your contract require (in the US, OSHA 29 CFR 1926 and the GC's site-specific safety plan). Keep the signed JSA with the daily report for the day of the work.