

Summit Mechanical Contractors

4120 Industrial Way, Suite 200, Denver, CO 80216
(303) 555-0148 · office@summitmech.com · Lic. C-2214-MC

Toolbox talk

TBT-031 · August 3, 2026

TOPIC	PROJECT	MEETING
Crane lifts and suspended loads — RTU set day Presented by Luis Herrera, Foreman Materials: JSA-014 · crane lift plan · rigging inspection checklist	Harbor Point Medical Office — Building B PRJ-2026-0412 · Brightline Builders, Inc. 2200 Harbor Point Blvd, Denver, CO 80216	Date Aug 3, 2026 Start — end 6:30–6:50 AM Location North parking lot crane pad Attendees 9

KEY POINTS — three to five things the crew must remember — say them, then write them

1. Nobody under the load — ever. The exclusion zone on the ground and on the roof is barricaded; if you are not rigging or signaling, stay outside it.
2. One signal person (Derek). The operator takes signals from Derek only; anyone can call STOP.
3. Tag lines control the load, never your hands. Guide the unit to the curb with the lines and keep hands out from under it until it is seated.
4. Tied off within 6 ft of the edge, warning line at 15 ft. Curb openings stay covered until the unit lands.
5. Wind limit is 20 mph or the operator’s chart, whichever is lower. 6:15 check: 8 mph, clear. Forecast 91°F — water and shade every hour.

HAZARDS DISCUSSED — specific to today’s work and location

Suspended loads and swing radius; rigging failure and pinch points when the load tensions; roof-edge falls and open curbs; overhead lines at the north drive (20 ft clearance verified); heat stress.

QUESTIONS / CONCERNS RAISED — who raised what

A. Pham asked whether the relocated RTU-2 curb (CO-001) had been re-checked for the anchor bolt pattern — confirmed Friday. J. Lindqvist reported a missing rung clip on the roof-hatch ladder.

CORRECTIVE ACTIONS / FOLLOW-UPS — action · owner · when

Replace the roof-hatch ladder rung clip — L. Herrera — done 6:45 AM. Post exclusion-zone signage at the north drive entrance — D. Cole — before 7:00 AM. Add the heat-break schedule to today’s daily report — L. Herrera.

ATTENDEE SIGN-IN everyone who attended signs; the presenter signs below

#	NAME (PRINT)	COMPANY / TRADE	SIGNATURE
1	Luis Herrera	Summit Mechanical · Foreman	
2	Miguel Santos	Summit Mechanical · Rigger	
3	Derek Cole	Summit Mechanical · Signal person	
4	Aaron Pham	Summit Mechanical · Sheet metal	
5	Jake Lindqvist	Summit Mechanical · Sheet metal	
6	Rosa Delgado	Summit Mechanical · Pipefitter	
7	Wes Tanner	Front Range Crane · Operator	
8	Jordan Blake	Peak Electric · Foreman	
9	Tom Okafor	Brightline Builders · Superintendent	
10			
11			
12			
13			
14			

PRESENTER SIGNATURE	DATE	REVIEWED BY (SUPERVISOR / SAFETY)	DATE
	08/03/2026	Dana Whitfield, Project Manager	08/04/2026

General-purpose form, not legal or safety-engineering advice. A toolbox talk records training and communication; it does not replace the task-specific hazard analysis (JSA), the written safety program or the training your jurisdiction and contract require. File it with the daily report for the day.