

PROJECT	TO (ARCHITECT / ENGINEER / GC)	RFI
Harbor Point Medical Office — Building B	Kestrel Design Group · Alison Park, AIA	Date submitted August 24, 2026
PRJ-2026-0412	Architect of record	Response required by August 31, 2026
2200 Harbor Point Blvd, Denver, CO 80216	via Brightline Builders — Marcus Reed, Project Manager	Spec section 23 05 00 · para. 3.4.B
		Drawing / detail M-402 · P-201
		Discipline Mechanical / plumbing

SUBJECT — one question per RFI	FROM (CONTRACTOR · NAME, TITLE)
AHU-3 condensate drain — no drain or point of discharge shown on M-402	Summit Mechanical — Dana Whitfield, PM

INFORMATION REQUESTED — state the question; cite the drawing, detail, spec paragraph or field condition — one question per RFI

M-402 (Level 2 mechanical plan) locates AHU-3 in Mechanical Room 214 but shows no condensate drain line or point of discharge. P-201 shows floor sink FS-2 in Room 214 approximately 32 ft from the unit, at the opposite end of the room. Spec 23 05 00 para. 3.4.B requires condensate piped to an approved receptor with a trap per the manufacturer.

Please confirm: (1) the point of discharge for AHU-3 condensate, and (2) the routing and pipe material, given the 2" coil connection on the approved submittal (23 74 13-02).

CONTRACTOR'S SUGGESTED ANSWER — a proposed reading gets a faster yes / no than an open question

Route a 2" Type L copper condensate drain from the AHU-3 coil connection, trapped per the manufacturer's detail, along the north wall of Room 214 and core-drilled through the slab to discharge at FS-2 per P-201. Copper in lieu of PVC given proximity to the reheat coil. Summit will price the added drain as a change order if this routing is accepted.

COST IMPACT IF UNANSWERED	SCHEDULE IMPACT	WORK ON HOLD?
☐ None ☐ Possible ☒ Likely	☐ None ☒ Possible ☐ Likely	☐ Yes ☒ No AHU-3 set proceeds; final drain piping on hold

RESPONSE architect / engineer / GC — an RFI response is not a change order

ANSWER — if the answer changes scope, cost or time, say so — a change order follows

Confirmed. Route per the contractor's suggested routing. Revised M-402 Rev. 2 issued 9/2/2026 adds the 2" condensate drain and slab penetration detail 6/M-402. Contractor to submit pricing as a change order; no adjustment to contract time is accepted by this response.

RESPONDED BY (NAME, TITLE, FIRM)	DATE	DISTRIBUTION
Alison Park, AIA — Kestrel Design Group	September 2, 2026	Brightline (M. Reed) · Summit (D. Whitfield) · project file

THIS RESPONSE IS

☐ Clarification only — no change to contract ☒ Change — price and time by change order ☐ Rejected — proceed per contract documents

Submitted by · Summit Mechanical Contractors	Response by · Kestrel Design Group
SIGNATURE	SIGNATURE
Dana Whitfield, Project Manager	Alison Park, AIA, Principal
08/24/2026	09/02/2026
PRINTED NAME AND TITLE	DATE